

Building Report | Life Sciences Façade & Addition

3.2.18

The following are pictures from the week of Feb. 19 - March 2, 2018 in regards to the Life Sciences Building Façade Improvements and Addition Project. There has been a lot of activity these past few weeks as the contractors push to finish the project. There are a lot of items being finished up with all the trades. All of the lighting is installed, and the fire alarm system for the addition has been connected to the main building network. The roof is now complete, and soon the brick work will be as well. All of the windows are nearly installed, and soon the entry ways will be as well. More painting will occur next week as well as the carpet tiles will go down. The A/V equipment will be installed next week in addition to the furniture moving in, and the vending machines will be relocated to the addition.



The top two photos show the progress of the finish work in the existing west corridor of the building outside the lecture hall where the addition connects. The top-left photo shows the openings being finished out where the transom windows that the students designed will be placed when finished. The top-right photo shows the wallboard being finished around the new window that was installed as part of this project. Part of the existing wall was covered in board to help provide a smooth transition from addition to existing building.

The bottom-right photo highlights some of the work happening in the addition, specifically in the 'dining area' where the vending machines and tables will be located for the students to eat at. You can see the new round LED light fixtures now installed. Here you can see a painter applying a second coat of paint to the structure and systems above.

The bottom-left photo shows the new windows now installed in the west wall of the addition. Next the openings around the windows will be finished as part of the completion of the interior.

