## Building Report | Campus-wide Emergency Generators

## 2.21.20

The following are pictures weeks ending in 1.31.20 through 2.21.20 in regards to Campus-wide Emergency Generators Project. This project has surpassed the 70% completion mark in the overall projected schedule. All but one of the new generators are on site and in place, and soon the first will be operational (the unit power E/W Tech or #1 on the map below). The only unit not on site yet is the one set for the Student Services/Administration Building (#3 on the map below). This unit is the largest of all the new generators (as it has the most items to power) and is still in production. Units #1 and #2 will be the most difficult to install as they require the temporary power and/or shutdown of the major computer systems on campus so the coordination and installation requires careful, thoughtful, and timely planning and execution.

