

# Building Report | Parking Lot Renovations | Lots 1 & 2

8.23.19

The following are pictures from the week of 8.19.19-8.23.19 in regards to Parking Lot Renovations Project. This project is on a tight timeline and will be finished as planned. Both parking lots have seen additional structures/systems added that will hopefully take care of some drainage legacy issues. Parking Lot 2 also was regraded so that it will hopefully drain better with some much needed changes in regards to some high and low points that are now different from when it was originally constructed. Now that all the base is in place the paving contractors are placing the base and wear layers of asphalt. Once both lots are paved the necessary striping will be painted on, and will include some the newer requirements as far as making sure we are in compliance with current standards for handicap accessibility.



The top-left photo shows the paving contractor placing the base layer of asphalt in Parking Lot 2 near the bus stop in between the La-Z-Boy Centers and the Life Sciences Building.

The top-right photo shows the contractors working laying the new asphalt pavement for the circular drop-off area in front of the Health Education Building.

Below is an overall map of Main Campus for reference in reading this report. Parking Lots 1 and 2 have been labeled.

