

Building Report | DEI Ctr./Stud. Govt. Room Renovations

11.12.21

The following are pictures from the week ending in 11.12.21 in regards to the Diversity, Equity, and Inclusion Center (DEI)/ Student Government Room Renovations Project. Since the wallboard has all been taped and mudded, and then sanded the first of the finishes can now be done. The first of the interior finishes to be completed is the painting. Both areas received a coat of primer and two coats of final paint this week. In addition the DEI Center received a special area of accent paint that will be located behind some wood accent panels in three separate locations in the space. Once the painting is complete then the metal grid for the suspended ceiling can be installed so that the lighting and mechanical diffusers and return air grilles can be installed as well. We are still on track as long as the longest lead item, which are the window frames, come in on time in December.



The top-right photo shows one of the painting contractors applying the primer coat to the wallboard outside the office in the Student Government Room.

The top-left photo is a detailed photo of one of the accent painted areas in the DEI Center. Again, this is where the wall will receive a special wood accent panel.



The bottom-left photo simply highlights the progress of the application of paint along the west wall of the Student Government Room.