

# Building Report | DEI Ctr./Stud. Govt. Room Renovations

12.10.21

The following are pictures from the week ending in 12.10.21 in regards to the Diversity, Equity, and Inclusion Center (DEI)/ Student Government Room Renovations Project. More finishes were installed this week the most significant of which was the floor finishes including the carpet tiles in both spaces. Additionally the wall base was also installed in both areas, and then some vinyl planks in the Student Government Room. The remainder of the ceiling tiles will go next week, along with the some special wall accent finishes in both rooms. In a few weeks the first of the furniture will arrive and be placed in the appropriate areas, followed all of the planned technology like A/V systems. The last physical items to be installed are the new interior door and window systems.



The top-right photo shows the carpet planks now installed in the Student Government Room along with it's associated rubber wall base.

The top-left photo shows the carpet planks now installed in the DEI Center.

The bottom-left photo highlights the area of vinyl plank flooring was installed in the area near the cabinetry at the south end of the space adjacent to the sink.