

Building Report | Unisex Restroom/Private Room Project

01.07.22

The following are pictures from the week ending in 01.07.22 in regards to the Unisex Restroom/Private Room Project located in the Student Services/Administration Building. This project is nearly complete as work has resumed after the holiday break. All of the plumbing fixtures have been installed along with their respective ADA compliant grab bars. Light fixtures are nearly all installed as well as most of the ceiling tile. The door frames still need to be painted, and the mirror above the lavatory still needs to be installed. Other than that and some needed clean up the project is almost done, and so this will be the last report for this project.



The top-right photo shows the ceiling in the new unisex restroom nearly complete. Now that all the mechanical and electrical items have been installed the remainder of the ceiling tile can be installed.

The top-left photo shows all of plumbing fixtures and associated grab bars now in place. The only remaining major item left to install is the mirror above the lavatory.