

Building Report | E/W Tech Renovations & Addition

6.19.20

The following are pictures from the weeks ending in 5.27.20 thru 6.19.20 in regards to the East/West Technology Buildings (Founders Hall) Renovations and Addition Project. We have finally reached the milestone that we most looked forward to when we started this project this time last year, and that is we passed the final inspection from the fire marshal and have received building occupancy. This another sign that the project is coming to a completion. There is some last minute installations (mostly technology with the security access controls, cameras, etc.) and the work associated with the architect's and owner's punch lists. The first shipment of furniture will arrive in the next couple of weeks, and it won't be long before we are moving staff into the building. The building systems (mostly HVAC) are being fine tuned to operate efficiently and effectively. There are a few ancillary projects that are getting underway, the most significant is the work associated with redoing Parking Lots 5 and 6 which will complete the site support needed for this building to serve its occupants.




Photo #1 was taken outside of the north entrance of the addition looking at what was the northeast corner of West Tech. Here you can see that the site which was disturbed during construction has undergone the work needed in order to restore it. Photo #2 shows the work needed in order to complete the new art faculty office which is one of the last spaces to be completed because it was serving as the temporary server room prior to its renovation. Photo #3 was taken in the new Academic Commons (addition) showing one of the new glass dividers separating the banquette seating areas. Photo #4 shows another piece of the new building security systems and that is a new door access scanner that was recently installed.

